



High School - June/July 2018



Existing Turf Field Removed - Installation of Stone Dust



Milling of Existing Track and Asphalt Layers



New Asphalt Pavement at Track



Installation of Rubber Shock Pad - Installation of New Turf and Inlays



Installation of Rubber Infill and Grooming



Shot Put Throwing Pad, Vector & Tennis Courts



Completion of New Turf Field - Preparation of Track for Asphalt



New Discus Throwing Pad and Foundations



New Steeple Chase Foundations and Pit



Amherst Central School District

Capital Improvement Project

Summary Report No. 3 - June/July 2018

File 00585

Construction and Administrative Activities

I. Schedule:

Phase I High School Project:

HS Site Construction

Fall/Spring Construction is complete
 Summer Construction began on 5-25-18 and is currently on schedule
 Track and Field will be closed to Public on 5-25-18
 Substantial Completion is 9-7-18

HS ADA Lift Replacement

Summer Construction began on 6-27-18
 Work is Substantial Complete and Architect will be issuing punchlist week of 8-13-18

Completed Activities:

Auditorium and Sportsplex: ADA Lifts Installed and Certified. Patch and Repair Work Complete
 HS Track and Field Area: New Turf Field Installation
 HS Track and Field Area: New Track Surface Paved and Installation of Pole Vault
 HS Track and Field Area: Perimeter 4' and 6'ft Fence Posts Installed
 Tennis Court Area: New Storm Drains, Stone Subbase and Asphalt Binder Installation Complete
 Tennis Court Area: Tennis Court Fence and Netting Posts Installed
 New Shot Put/Discus Area: Discus/Shot Put Throwing Pad and Foundations Complete
 New Shot Put/Discus Area: Regraded and Prepping for Topsoil
 Berryman Fencing: Installation of New Fence Posts and Wooden Timbers for Shoring

Current Activities:

Tennis Court Area: Installation of Asphalt Top Coat
 Tennis Court Area: Asphalt Cure Time - 8/4/18 - 8/17/18
 Maintenance Garage Area: Removal of Parking Lot and Fencing
 Maintenance Garage Area: Installation of Storm Drainage Piping and New Drain Inlet
 Maintenance Garage Area: Removal of Existing Stone Subbase
 Maintenance Garage Area: Installation of New Stone Subbase and Compaction Testing
 Track and Field Area: Asphalt Cure Time - 7/18/18 - 8/15/18
 Track and Field Area: Fence Fabric Installation

Design/Engineering/Submittals:

Phase 1 High School:

Request for Information: Total of 21 RFI's have been processed and coordinated in the field
 Construction Submittals: 98% complete: Total of 155 submittals have been received and 152 have been processed
 Closeout Submittals: 26% complete: Total of submittals 14 have been received and 13 have been processed

Next 30-days:

Tennis Court Area: Install New Electrical Conduits, Lightpoles, Flagpole and Asphalt Walkway
 Tennis Court Area: Court Surfacing and Striping
 Tennis Court Area: Remaining Fencing, Fence Fabric, and Gates
 Tennis Court Area: Installation of New Discus and Shot Put Accessories
 Maintenance Building: Installation of New Fencing, Gates, Electrical Conduits
 Maintenance Building: Installation of Asphalt in Parking Lot
 Westmoreland Parking Lot: ADA Parking Installation, Signage and Striping
 Track and Field: Rubber Track Surfacing and Striping Installation
 Track and Field: All Athletic Accessories Installation - Field Goal, Lacrosse Netting, etc.
 Track and Field: Installation of Access Gates
 Track and Field: Camera/Jetting/Vacuum of Existing and New Drain Lines
 General Site Work: Final Grading and Topsoil
 General Site Work: Restoration of Temporary Staging Areas
 General Site Work: Removal of Temporary Site Fencing
 Demobilization
 Substantial Completion

Next 3 Months:

Training for ADA Lifts and Turf Field Maintenance
 Project / Contract Closeout

II. Safety:

No incidents to report to date.

Overall Project

III. Important Issues/Concerns:

No issues or concerns at this time

Turner K-12 Education

Amherst Central School District - Phase I High School Project

Look Ahead Schedule For Track and Field Work 2018

Description of Work

Description of Work	Day/Week/Month	
	August 2018	August 2018
ADA Lifts:		
ADA Lift Turf Patch in Multipurpose Room 500		
Tennis Courts:		
Install New 6x6 Landscaping Timber Retaining Wall at Berryman Property Line		
Install New 8'-0" Chain Link Fencing at Berryman Property Line		
Asphalt Cure Time		ASPHALT CURE TIME
Tennis Court Surface and Striping		
Tennis Court Fence Fabric and Gate Installation		
Shot Put and Discus Area Accessories		
Excavate and Install Electrical Conduit		
Install Lightpoles and Flagpole		
Electrical Connections to Panel in HS Building		
Excavate and Install New Asphalt Walkway		
Final Grading and Topsoil		
Track and Turf Field:		
Asphalt Cure Time		ASPHALT CURE TIME
Prepare and Clean Slot Drains for Rubber Track Surfacing Installation		
Install Fencing Fabric		
Rubber Track Surfacing/Structural Spray and Striping		
Complete Installation of Fence Fabric and Gates		
Installation of Field Accessories - Field Goal Posts, Lacrosse Netting		
Track and ADA Parking Signage/Striping		
Maintenance Building Area:		
Parking Lot Asphalt Removal and New Stone Subbase		
Demolition of Fencing at Westmoreland		
Water Service to Field Installation		
Asphalt Installation		